

DISCREPANCY REPORT FOR WEEK-52 (2016-17)
(27.03.2017 to 02.04.2017)

I. Active Energy Accounting.

1. Following main meter readings were replaced with Standby/Check meter readings due to non availability of main meter readings.

Sl.no	Loc.ID & SEM ID	Date	Location	Feeder/ICT	Repalced with LOC.ID& SEM Sl.no	Remarks
1	KW-11 NP-2555-A	27-03-17 TO 02-04-17	KAWAS	220kV Haldarwa line-1 at Kawas	(KW-21) NP-2434-A	Delayed intimation regarding changed meter details.
2	KW-12 NP-2193-A			220kV Haldarwa line-2 at Kawas	(KW-22) NP-2201-A	
3	KW-13 NP-2603-A			220kV Icchapur line-1 at Kawas	(KW-23) NP-2621-A	
4	KW-14 NP-2602-A			220kV Icchapur line-2 at Kawas	(KW-24) NP-2605-A	
5	KW-15 NP-2275-A			220kV Navsari(PG) line-1 at Kawas	(KW-25) NP-2165-A	
6	KW-16 NP-2179-A			220kV Navsari(PG) line-2 at Kawas	(KW-26) NP-2287-A	
7	KW-17 NP-2180-A			220kV VAV line-1 at Kawas	(KW-27) NP-2307-A	
8	KW-18 NP-2113-A			220kV Vav line-2 at Kawas	(KW-28) NP-2391-A	

2. Following main meter readings were replaced with Standby/Check meter readings due to discrepancy in main meter readings.

Sl.no	Loc.ID& SEM ID	Date	Location	Feeder/ICT	Replaced with LOC.ID& SEM Sl.no	Remarks
	NIL					

2. Following Adjustment values are added to the main meter data due to discrepancy in the Main meter data for few time blocks.

Sl.no	Loc.ID& SEM ID	Date	Time blocks	Location	Feeder/ICT	Name of Report where Adjustment value added
	NIL					

3. New Transmission Elements Synchronised with ISTS (Considered for accounting).

i) 765 kV Wardha-Nizamabad-I and 765 kV Wardha-Nizamabad-II charged on 30-03-17 and 31-03-17 respectively. Two new columns are added in SR1 report to incorporate 765KV Wardha-Nizamabad D/C lines data. For SR drawal computation, consider data in columns from 3 to 11 in SR1 report.

4. New Generating units Synchronised with ISTS (Considered for accounting)..

NIL

5. Generating units Declared CoD (Considered for accounting).

NIL

6. Duration of Non availability of Master frequency meter data at 400KV Korba STPS (Mahan line).

NIL

7. Congestion Application and withdrawal status.

NIL

8. Details of operation of SSP units in synchronous condenser mode (SCO).

Sl. No.	Date	SCO	Time of Start in SCO	Time of Stop in SCO	Total SCO Hours
			WRLDC Code	WRLDC Code	
1	27.03.2017	2	0:00	6:45	6:45
			Cont.	2685	
		6	3:00	6:38	3:38
			2679	2684	
2	01.04.2017	2	22:05	0:00	1:55
			89	Cont.	
3	02.04.2017	2	0:00	5:50	5:50
			Cont.	101	

9. CT/PT Errors Reported

NIL

10. Suspected meters that need to be replaced/ or CT ratio to be reviewed.

The Injection at following stations was negligible.

S.No	Generating Station	S.No	Generating Station
1	LARA	3	Jhabua
2	SKS	4	Vandana

There was drawal from the grid. Large spikes and erratic data were recorded.

10. Time Drift.

- The Time Drift Report is to be submitted by all substations as agreed in 74th CCM.
- No Time drift report has been received from substations.

11. Losses considered for wheeling transactions.

As per the decision taken in 33 TCC/WRPC meeting, loss credit to be given to Gujarat/Maharashtra for wheeling of power to DD/GOA for following lines.

- DD drawal
 - 66KV Dalwada line at Vapi
 - 66KV Dabhel line at Vapi
 - 66KV Diu line at Una

d. 66KV Diu line at Dhokadwa

Credit to Gujarat: STU loss considered **4.2 %**

B) GOA drawal

a) 220kv Tillari line at Amona

b) 220KV Mahalakshmi line at Amona

Credit to Maharashtra: STU loss considered **3.92 %**

II. ReactiveEnergy Accounting.

1. Following lines could not be included in REC accounts due to non availability of main meter readings.

NIL